


BELA - BELA LOCAL MUNICIPALITY



2024/2025 FOURTH QUARTER SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN REPORT: PERFORMANCE REPORT

TABLE OF CONTENTS

1.	ACRONYMS	2
2.	INTRODUCTION	Error! Bookmark not defined.
2.2	LEGISLATIVE IMPERATIVE	Error! Bookmark not defined.
2.3	MONITORING OF THE IMPLEMENTATION OF THE SDBIP	Error! Bookmark not defined.
3.	CONCLUSION.....	Error! Bookmark not defined.
	APPENDIX A: BUDGET INFORMATION	Error! Bookmark not defined.
	APPENDIX B: KEY PERFORMANCE INDICATORS FOR THE FINANCIAL YEAR 2024/25	13
	APPENDIX C: CAPITAL BUDGET ALLOCATIONS FOR THE FINANCIAL YEAR 2024/2025.....	35
	APPENDIX D: PROJECT PERFORMANCE IMPLEMENTATION INDICATOR (PPII).....	38

1. ACRONYMS

AFS	Annual Financial Statements
AG	Auditor General
BBLM	Bela-Bela Local Municipality
CoGHSTA	Department of Cooperative Governance, Human Settlements and Traditional Affairs
CoGTA	Department of Cooperative Governance and Traditional Affairs
DMRE	Department of Mineral Resources and Energy
DWS	Department of Water and Sanitation
EEDSM	Energy Efficiency Demand Side Management
FY	Financial Year
HIV/AIDS	Human Immunodeficiency Virus/ Acquired Immunodeficiency Syndrome
HRD	Human Resource Development
HRM	Human Resource Management
ICT	Information Communication Technology
IDP	Integrated Development Plan
INEP	Integrated National Electrification Program
IT	Information Technology
KPA	Key Performance Areas
KPI	Key Performance Indicators
LED	Local Economic Development
LFF	Local Labour Forum
LGSETA	Local Government Sector Education Training Authority
MFMA	Municipal Finance Management Act No 56 of 2003
MIG	Municipal Infrastructure Grant
MOA	Memorandum of Agreement
MPAC	Municipal Public Account Committee
MSA	Municipal System Act No 32 of 2000

PAC	Performance and Audit Committee
PAIA	Promotion of Access of Information Act
PMS	Performance Management System
PPII	Project Performance Implementation Indicator
SDBIP	Service Delivery and Budget Implementation Plan
SDF	Spatial Development Framework
SPLUMA	Spatial Planning and Land Use Management Act No16 of 2013
TB	Tuberculosis
WSIG	Water Services Infrastructure Grant
WSP	Workplace Skills Plan

1. INTRODUCTION

Bela-Bela Local Municipality hereby submits the 2024/2025 Fourth Quarter Organizational Service Delivery and Budget Implementation Plan (SDBIP) Performance Report to Council in terms of Section 52 (d) of the Municipal Finance Management Act (MFMA) No 56 of 2003. This report covers the performance information from 01 April 2025 to 30 June 2025. The report further focuses on the implementation of the 2024/2025 SDBIP in conjunction with the Approved 2024/2025 Annual Budget, in relation to the objectives as summarized in the Approved 2024/2025 Municipality's Integrated Development and Plan (IDP).

This Report reflects actual performance of the Municipality as measured against the performance indicators and targets in its 2024/2025 Integrated Development Plan (IDP), 2024/2025 Annual Budget and 2024/2025 Service Delivery and Budget Implementation Plan (SDBIP). Furthermore, the report depicts the performance of the Municipality as per the five (6) National Government's Strategic key Performance Areas for local government, which are (1) Basic Service Delivery; (2) Local Economic Development; (3) Municipal Institutional Transformation and Development; (4) Municipal Financial Viability and Management, (5) Good Governance and Public Participation, and (6) Spatial Rationale as added.

The format of the report will reflect the Municipality's Key Performance Indicators (KPI) per Municipal Key Performance Area (KPA). Each Key Municipal KPA have number of Municipal Programmes/Key Focus Areas (KFA's) which was deliberately designed by the Bela-Bela Local Municipality to focus its development initiatives in a more coherent and organized manner.

1.1 LEGISLATIVE IMPERATIVE

This 2024/2025 Fourth Quarter Performance Report has been compiled in compliance with the requirements of Section 52 (d) of the Local Government: Municipal Finance Management Act No 56 of 2003, which stipulates as follows:

(a) -----

(b) -----

(c) *The Mayor must take all reasonable steps to ensure that the Municipality performance it is constitutional and statutory functions within the limits of the Municipality's approved budget*

(d) *must, within 30 days of the end of each quarter submit a report to Council on the implementation of the approved budget and the financial state of affairs of the Municipality.*

In addition, Regulation 7 (1) of the Local Government: Municipal Planning and Performance Management Regulations, 2001 states that "A Municipality's Performance Management System entails a framework that describes and represents how the municipality's cycle and processes of performance planning, monitoring, measurement, review, reporting and improvement will be conducted, organized and managed, including determining the roles of the different role players." It is therefore in this regard that the Municipality compiled the 2024/2025 Fourth Quarter Organizational Service Delivery and Budget Implementation Plan Performance Report.

1.2 THE SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN

The Organizational Performance is evaluated by means of a Municipal Scorecard (Top Layer SDBIP) at organizational level and through the Service Delivery, Budget, and Implementation Plan (SDBIP) at departmental levels.

The SDBIP is a plan that converts the IDP and Annual Budget into measurable operational targets on how, where and when the strategies, objectives and normal business process of the municipality is implemented. It also allocates responsibility to Departments and/or Divisions to deliver the services in terms of the IDP and Budget:

The MFMA Circular No.13 prescribes that:

- The IDP and budget must be aligned.
- The budget must address the strategic priorities.
- The SDBIP should indicate what the municipality is going to do during next 12 months; and
- The SDBIP should form the basis for measuring the performance against goals set during the Budget /IDP processes.

The SDBIP was prepared as described in the paragraphs below and approved by the Mayor. The overall assessment of actual performance against targets set for the Key Performance Indicators as documented in the SDBIP is illustrated in terms of the following assessment methodology as depicted in Table 1 below:

Table 1: Colour Legend

Colour Legend	Category	Explanation
	KPI Not Yet Measured	KPIs with no Targets or Actual results for the selected period
	KPI Withdrawn	KPI withdrawn for whatsoever reason
	KPI Not Met	Actual vs Target Less than 75%
	KPI Almost Achieved	Actual vs Target between 75% and 99%
	KPI Achieved	Actual vs Target 100% Achieved
	KPI Well Achieved	Actual vs Target More Than 100% and Less Than 149% Achieved
	KPI Extremely Well Achieved	Actual vs Target More Than 150%

1.3 PLANNED TARGETS VERSUS THE 2024/2025 FOURTH QUARTER ACTUAL PERFORMANCE AS ALIGNED TO THE NATIONAL KEY PERFORMANCE AREAS

This section of the 2024/2025 Fourth Quarter Performance Report will report on the Municipality's actual performance against the planned targets as derived from the Municipality's IDP. Since the Municipality has aligned its KPAs to the Six (6) National KPA's the Bela-Bela Local Municipality will report as such.

1.4 EXPLANATION ON CALCULATING OF THE 2024/2025 FOURTH QUARTER ACTUAL PERFORMANCES

The calculations were done in accordance with the following six (6) Departments within the Municipality, viz:

- a) Office of the Municipal Manager.
 - Internal Audit Unit.
 - Risk Management Unit and
 - Communications and Public Participation
- b) Budget and Treasury.
- c) Corporate Services.
- d) Social and Community Services.
- e) Planning and Economic Development; and
- f) Technical Services

All the percentages under the column on 2024/2025 actual performance were added together per Department and divided by the number of indicators planned to be performed by that Department.

In instances where the 2024/2025 Fourth Quarter Performance Target was any figure other than 100%, the figure indicated as achievement under the column for Actual Performance was then divided by that under the 2024/2025 Fourth Quarter Target Column and multiplied by 100 to get the actual percentage achieved, which is indicated in a bracket in most instances.


The totals from all the Departments were then averaged to arrive at the Organizational Score.


.....
MR. TG RAMAGAGA
MUNICIPAL MANAGER

.....
31/07/2025
.....
DATE

1.5 SUMMARY OF PERFORMANCE INDICATORS PER KEY PERFORMANCE AREAS:


No.	KEY PERFORMANCE AREA	TOTAL TARGETS	NOT APPLICABLE	ACHIEVED	NOT ACHIEVED	% ACHIEVED
1.	Basic Service Delivery and Infrastructure Development	19	1	17	1	94%
2.	Local Economic Development	9	-	8	1	89%
3.	Municipal Transformation and Institutional Development	4	1	3	-	100%
4.	Municipal Financial Viability and Management	12	3	7	2	78%
5.	Good Governance and Public Participation	19	9	10	-	100%
6.	Spatial Planning and Rationale	3	-	3	-	100%
TOTALS		66	14	48	4	92%



1.6 SUMMARY OF PERFORMANCE INDICATORS PER DEPARTMENT:

No.	DEPARTMENT	TOTAL TARGETS	NOT APPLICABLE	ACHIEVED	NOT ACHIEVED	% ACHIEVED
1.	Social and Community Services	3	-	3	-	100%
2.	Planning and Economic Development	12	-	11	1	92%
3.	Technical Services	15	1	13	1	93%
4.	Corporate Services	5	1	4	-	100%
5.	Office of the Municipal Manager	18	9	9	-	100%
6.	Budget & Treasury	13	3	8	2	80%
TOTALS		66	14	48	4	92%

SUMMARY OF PERFORMANCE INDICATORS PER DEPARTMENT:



Revenue	Exchanges charges - Electricity	Service charges - Water	Service charges - Waste Management	Service charges - Household	Service charges - Household	Interest from receivables	Interest arrears from Current and Non Current Assets	Rent on Land	Rental from Fixed Assets	Licence and permits	Fines, penalties and forfeits	Surcharge and Taxes	Non-Exchange Revenue	Property rates	Fuel Levy	Interest on Disposal of Assets	Other Gains	Discontinued Operations	Total Revenue (excluding capital transfers and contributions)	Total Revenue (By Type)
R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand	R thousand
168 073	-4%	168 073	-4%	162 024	-23%	51 473	-5%	2 676	51 473	60 665	22 126	22 268	1 299	10 376	1 487	1 418	10 596	22 158	Service charges - Household	
168 073	-4%	160 362	-4%	12 901	-23%	39 836	-5%	21 660	22 268	50 665	22 126	22 126	1 299	10 876	6 43	1 64	1 601	1 766	Service charges - Waste Management	
168 073	-4%	(6 048)	-4%	162 024	-23%	(11 638)	-5%	(1 208)	22 268	(51 473)	60 665	60 665	1 299	(10 376)	643	164	1 601	1 766	Agencies services	
168 073	-4%	4 906	-9%	405	-19%	4 193	-19%	4 743	4 768	14 941	14 744	14 941	1 235	11 119	1 4449	1 44 449	100	144 449	134 834	
168 073	-4%	4 906	-9%	405	-19%	4 193	-19%	4 743	4 768	(197)	1 172	1 171	81	1 147	2 110	646	693	167	1 21 077	
168 073	-4%	841	-12%	121 077	-12%	106 706	-12%	(14 371)	(14 371)	1 21 077	95 606	95 606	8 841	8 841	121 077	95 469	637 703	(35 386)	637 703	
168 073	-4%	602 317	-6%	602 317	-6%	637 703	-6%	(35 386)	(35 386)	637 703	547 330	547 330	487 187	487 187	571 456	603 187	Total Expenditure	Total Expenditure	Total Expenditure	
168 073	-4%	177 222	-12%	179 206	-12%	179 206	-12%	179 206	179 206	179 206	13 372	13 372	13 372	177 222	177 222	177 222	177 222	147 682	Employee related costs	
168 073	-4%	9 236	-4%	9 432	-4%	9 432	-4%	9 057	9 057	9 057	156 736	156 736	156 736	704	704	9 432	9 236	8 810	Remuneration of controllers	
168 073	-4%	179 206	-12%	179 206	-12%	179 206	-12%	179 206	179 206	179 206	(20 976)	(20 976)	(20 976)	179 206	179 206	9 432	9 236	8 810	Bulk purchases - electricity	
168 073	-4%	177 222	-12%	179 206	-12%	179 206	-12%	179 206	179 206	179 206	13 372	13 372	13 372	177 222	177 222	177 222	177 222	147 682	Employee related costs	
168 073	-4%	603 187	-9%	571 456	-9%	603 187	-9%	571 456	571 456	571 456	18 762	18 762	18 762	487 187	487 187	487 187	487 187	547 330	Employee related costs	
168 073	-4%	115 641	-1%	116 476	-1%	116 476	-1%	116 476	116 476	116 476	77 163	77 163	77 163	77 163	77 163	77 163	77 163	107 249	Surplus/(Deficit) after income tax	
168 073	-4%	115 641	-1%	116 476	-1%	116 476	-1%	116 476	116 476	116 476	165 641	165 641	165 641	77 163	77 163	77 163	77 163	107 249	Surplus/(Deficit) after capital transfers & contributions	
168 073	-4%	34 517	-30%	34 517	-30%	34 517	-30%	34 517	34 517	34 517	119 21	119 21	119 21	114 041	114 041	114 041	114 041	93 455	Transfers and subsidies - capital (monetary allocations)	
168 073	-4%	23 011	-30%	23 011	-30%	23 011	-30%	23 011	23 011	23 011	165 641	165 641	165 641	164 476	164 476	164 476	164 476	89 986	Surplus/(Deficit) after subsidies - capital (in-kind)	
168 073	-4%	34 517	-30%	34 517	-30%	34 517	-30%	34 517	34 517	34 517	131 124	131 124	131 124	131 124	131 124	131 124	131 124	167 249	Surplus/(Deficit) after transfers and subsidies - subsidies	
168 073	-4%	79 884	-0%	79 884	-0%	79 884	-0%	79 884	79 884	79 884	93 455	93 455	93 455	11 921	11 921	11 921	11 921	16 744	Surplus/(Deficit) after transfers and subsidies - transfers	
168 073	-4%	231%	34 517	231%	34 517	231%	34 517	231%	34 517	34 517	34 517	165 641	165 641	165 641	245 525	245 525	245 525	245 525	167 249	Surplus/(Deficit) after transfers and subsidies - contributions
168 073	-4%	245 525	-0%	245 525	-0%	245 525	-0%	245 525	245 525	245 525	165 641	165 641	165 641	77 163	77 163	77 163	77 163	167 249	Share of Surplus/(Deficit) attributable to joint venture	
168 073	-4%	165 641	-1%	165 641	-1%	165 641	-1%	165 641	165 641	165 641	165 641	165 641	165 641	165 641	165 641	165 641	165 641	165 641	Share of Surplus/(Deficit) after transfers and subsidies to associated entities	
168 073	-4%	165 641	-1%	165 641	-1%	165 641	-1%	165 641	165 641	165 641	165 641	165 641	165 641	165 641	165 641	165 641	165 641	165 641	Share of Surplus/(Deficit) after subsidies to minorities	
168 073	-4%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Surplus/(Deficit) after distribution to shareholders/parents	

expenditure) - Mo9 June 2025

Table 1: LIM366 Bela-Bela - Table C4 Monthly Budget Statement - Financial Performance (revenue and expenditure) - Mo9 June 2025

APPENDIX A: BUDGET INFORMATION

LOCAL MUNICIPALITY - PERFORMANCE REPORT

10 | 2024/2025 FOURTH QUARTER SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN: BELA - BELA

Ref	2023/24	Budget Year 2024/25	Monthly actual	YearTD actual	YearTD budget	R thousan ds	Mult-Year expenditure appropration
2						%	
4.7							Total Capital Multi-Year expenditure
2							Total Single-Year expenditure
4							Total Capital Single-Year expenditure
							Capital Expenditure - Functional Classification
							Governance and administration
							Executive and council
							Finance and administration
							Community and social services
							Culture and sports
							Housing
							Health
							Economic and environmental services
							Road transport
							Planning and development
							Trading services
							Energy sources
							Water management
							Waste management
							Other
							National Government
							Funded by
							Provincial Government
							District Municipality
							Transfers and subsidies - capital (mone tary allocations) (Nat / Prov Department Agencies,
							Functional classification, And funding) - Mo9 June 2025 (Table 2 below)
							Table 2 LIM366 Bela-Bela - Table 5 Monthly Budget Statement - Capital Expenditure (municipal vote,
							Table 2 LIM366 Bela-Bela - Table 5 Monthly Budget Statement - Capital Expenditure (municipal vote,

Functional classification, And funding) - Mo9 June 2025 (Table 2 below)

Table 2 LIM366 Bela-Bela - Table 5 Monthly Budget Statement - Capital Expenditure (municipal vote,

Table 2 LIM366 Bela-Bela - Table 5 Monthly Budget Statement - Capital Expenditure (municipal vote,

LOCAL MUNICIPALITY - PERFORMANCE REPORT

11 | 2024/2025 FOURTH QUARTER SERVICE DELIVERY AND BUDGET IMPLEMENTATION PLAN: BELA - BELA

Water Service Infrastructure Grant (WSIG)											
Project Name	Original Budget	Adjusted Budget	Monthly Expenditure	Expenditure-to-date	% Spent	Physical Progress	Unspent budget	Physical Progress	Expenditure-to-date	Adjusted Budget	Original Budget
Upgrading of the Leseding Sewer Pump Station (Ward 6)	R 8 992 583	R 11 215 031	R 3 471 485	R 11 215 031	100%	R 0.54					
Upgrading of the Sewer Rising Main WWTP (Ward 286)	R 14 926 629	R 14 926 629	R 793 971	R 14 926 628	100%	R 0.53					
Upgrading of the Settlers Sewer Pump Station (Ward 2)	R 10 000 000	R 19 346 445	R 11 602 899	R 19 346 445	100%	R 0.45					
Upgrading of the Bela-Bela Water Treatment Works (Ward 1)	R 3 000 000	R -	R -	R -	0%	R -					
Water Supply Source Augmentation and the Construction of Bulk Raw Water Treatment Station in Ext 8/9 and 25 (Ward 2 & 4)	R 2 500 000	R 7 127 976	R 4 935 321	R 7 127 976	100%	R -					
Construction of Water Booster Pump Station in Tskane (Ward 1)	R 5 580 789	R 8 404 503	R 6 511 782	R 8 404 503	100%	R -					
Replenishment of Bulk Raw Water Treatment Works (Ward 1 & 9)	R -	R 4 690 917	R 2 499 999	R 4 690 917	100%	R 0.58					
Total Capital Funding	R 45 000 000	R 74 147 000	R 35 951 896	R 74 146 998	100%	R 2.10					

Table 3: Actual Capital Expenditure per vote and funding source

Transfers recognised - Capital	Municipal Disaster Response Grant (MDRG)	Original Budget	Adjusted Budget	Monthly Expenditure	Expenditure-to-date	% Spent	Physical Progress	Unspent budget
Refurbishment of roads and stormwater in Limpopo Road and Mbundula Street (Ward 785)	R 14 319 140	R 17 792 721	R 4 509 955	R 17 792 721	100%	R 0.01		
Development of sports facilities in Masekane (Ward 9)	R 2 551 589	R 2 551 578	R -	R 2 551 578	100%	R -		
Construction of Road Pavement in Bela Bela X8 - Phase 4	R 3 415 794	R 1 054 908	R -	R 1 054 908	100%	R 0.00		
Construction of Road Pavement and Bulk Stormwater in Bela Bela X5 - Phase 1	R 4 777 685	R 12 234 196	R 6 132 501	R 12 234 068	100%	R 127.78		
Construction of Road Pavement and Stormwater in Road Pavement and Stormwater in Bela Bela X5 - Phase 1	R 2 586 192	R 2 393 997	R 2 393 997	R 2 393 997	100%	R -		
Develop New Cemetery - Penitentiary	R 500 000	R -	R -	R -	0%	R -		
Total	R 28 150 402	R 36 027 400	R 10 642 456	R 36 027 272	100%	R 127.79		

Integrated National Electrification Programme (INEP)									
Project Name	Original Budget	Adjusted Budget	Monthly Expenditure	Expenditure-to-date	Spent %	Physical Progress	Unspent budget	Total	R -
Construction of the Bela-Bela 132/11kVA 2 X 20MVA Sub-Station	R 20 315 000	R 20 315 000	R 16 319 749	R 20 315 000	100%	100%	R -	R 20 315 000	R 16 319 749

APPENDIX B: KEY PERFORMANCE INDICATORS FOR THE FINANCIAL YEAR 2024/25

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measurement (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Budget Source		
BASIC SERVICE DELIVERY															
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Upgrading of the Leasing Sewer Pump Station (Ward 6)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Upgrading of the Leasing Sewer Pump Station (Ward 6) by 30 June 2025.	%	KPI 1	Construction work for the Upgrading of the Leasing Sewer Pump Station (Ward 6) project commenced in the previous 2023/24 financial year, with a projected target of 71% as per the PPI (Appendix D) by financial year end. The project has a multi-year budget.	100% of the work completed as measured according to the PPI (Appendix D) for the Upgrading of the Leasing Sewer Pump Station (Ward 6)	100% (Completion of the Works)	100% (Completion of the Works)	ACHIEVED	None	None	WSIG	Construction Quarterly progress report and Completion Certificate	Technical Services
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Upgrading of the Sewer Rising Main from the Leasing Pump Station to the WWTP (Ward 2 & 6)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Upgrading of the Sewer Rising Main	%	KPI 2	The Bid for the appointment of the Contractor for the upgrading of the Sewer Rising Main from Leasing Pump Station	100% of the work completed as measured according to the PPI (Appendix D) for the Upgrading of the Sewer Rising Main	100% (Completion of the Works)	100% (Completion of the Works)	ACHIEVED	None	None	WSIG	Construction Quarterly progress report and Completion Certificate	Technical Services

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department		
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source		
		Rising Main from the Leesding Pump Station to the WWTP (Ward 2 & 6) by 30 June 2025.		to WWTP (Ward 2&6) project was advertised in the previous 2023/24 financial year. The project has a multi-year budget.	from the Leesding Pump Station to the WWTP (Ward 2 & 6)											
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Upgrading of the Settlers Sewer Pump Station (Ward 2)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Upgrading of the Settlers Sewer Pump Station (Ward 2) by 30 June 2025.	%	KPI 3	The Bid for the appointment of the Contractor for the upgrading of the Settlers Sewer Pump Station (Ward 2) project was advertised in the previous 2023/24 financial year. The project has a multi-year budget.	71% of the work completed as measured according to the PPI (Appendix D) for the Upgrading of the Settlers Sewer Pump Station (Ward 2)	67% of the work completed as measured according to the PPI (Appendix D) for the Upgrading of the Settlers Sewer Pump Station (Ward 2)	67% of the work completed as measured according to the PPI (Appendix D) for the Upgrading of the Settlers Sewer Pump Station (Ward 2)	67% (Construction Stage at 41 - 50%)	ACHIEVED	None	None	WSIG	Construction Quarterly progress report	Technical Services
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Upgrading of the industrial sewer line (Ward 2)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Upgrading of the industrial sewer line (Ward 2) by 30 June 2025.	New	KPI 4	The industrial outfall sewer line is deteriorating and requires to be refurbished. The Consulting Engineers are already appointed.	43% of the work completed as measured according to the PPI (Appendix D) for the Upgrading of the Industrial outfall sewer line (Ward 2)			43% (Appointment of contractor)	ACHIEVED	None	None	WSIG	Contractor Appointment letter	Technical Services
PRIORITY AREA: WATER SERVICES.	Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Upgrading of the Bela-Bela Water Treatment	Percentage of the work completed as measured	Withdrawn	%	KPI 5	The Bela-Bela Water Treatment	29% of the work completed as measured	Withdrawn	Withdrawn	Withdrawn	-	Withdrawn	Withdrawn	Technical Services

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline Targets 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
Infrastructure Development	services management	Treatment Works (Ward 1)	measured according to the PPI (Appendix D) for the Upgrading of the Bela-Bela Water Treatment Works (Ward 1) by 30 June 2025.	Works requires an upgrade to increase its capacity. The Consulting Engineers are already appointed.	according to the PPI (Appendix D) for the Upgrading of the Bela-Bela Water Treatment Works (Ward 1)										
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Augmentation of the water supply source and the construction of the water reticulation network in Tsakane (Ward 7)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Augmentation of the water supply source and the construction of the water reticulation network in Tsakane (Ward 7) by 30 June 2025.	%	KPI 6	The Tsakane Settlement has water shortages. The Consulting Engineers are already appointed.	29% of the work completed as measured according to the PPI (Appendix D) for the Augmentation of the water supply source and the construction of the water reticulation network in Tsakane (Ward 7)	43% of the work completed as measured according to the PPI (Appendix D) for the Augmentation of the water supply source and the construction of the water reticulation network in Tsakane (Ward 7) by 30 June 2025	43% (Appointment of the Contractor)	ACHIEVED	None	None	WSIG	Contractor's appointment letter	Technical Services
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Construction of Water Booster Pump Station and Upgrading of a Steel Elevated tank in Ext 8 (Ward 4)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Construction of Water Booster Pump Station and Upgrading of	%	KPI 7	The Designs for the Construction of Water Booster Pump Station and Upgrading of a Steel Elevated tank in Ext 8 (Ward 4) project were completed in the previous	71% of the work completed as measured according to the PPI (Appendix D) for the Construction of Water Booster Pump Station and Upgrading of a Steel Elevated tank	43% of the work completed as measured according to the PPI (Appendix D) for the Construction of Water Booster Pump Station and Upgrading of	43% (Appointment of the Contractor)	ACHIEVED	None	None	WSIG	Contractor's appointment letter	Technical Services

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline Targets 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	a Steel Elevated tank in Ext 8 (Ward 4) by 30 June 2025.	New	%	KPI 8	The raw bulk water pipeline is deteriorating AC pipeline that requires refurbishment and upgrading. The Consulting Engineers are already appointed.	19% of the work completed as measured according to the PPI (Appendix D) for the Replacement of Bulk Raw Water AC Pipeline from Lapa to Bela-Bela Water Treatment Works (Ward 1 & 9) by 30 June 2025.	19% of the work completed as measured according to the PPI (Appendix D) for the Replacement of Bulk Raw Water AC Pipeline from Lapa to Bela-Bela Water Treatment Works (Ward 1 & 9) by 30 June 2025	29% of the work completed as measured according to the PPI (Appendix D) for the Replacement of Bulk Raw Water AC Pipeline from Lapa to Bela-Bela Water Treatment Works (Ward 1 & 9) by 30 June 2025	ACHIEVED	None	29% (Tender Advertised)	MIG	Tender advertisement	Technical Services
PRIORITY AREA: ROADS AND STORMWATER															
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Construction of Road Paving and Bulk stormwater in Bela-Bela X8 - Phase 4 (Ward 4)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Construction of Road Paving and bulk Stormwater in Bela-Bela X8 - Phase 4 (Ward 4) by 30 June 2025.	%	KPI 9	The Designs for the Construction of Road Paving and Bulk stormwater in Bela-Bela X8 - Phase 4 (Ward 4) project was completed in the previous financial year. The project has a multi-year budget.	62% of the work completed as measured according to the PPI (Appendix D) for the Construction of Road Paving and Bulk stormwater in Bela-Bela X8 - Phase 4 (Ward 4)	29% of the work completed as measured according to the PPI (Appendix D) for the Construction of Road Paving and Bulk stormwater in Bela-Bela X8 - Phase 4 (Ward 4)	29% of the work completed as measured according to the PPI (Appendix D) for the Construction of Road Paving and Bulk stormwater in Bela-Bela X8 - Phase 4 (Ward 4)	ACHIEVED	None	29% (Tender Advertised)	MIG	Tender advertisement	Technical Services

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline Targets 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS				Evidence Required	Department
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Construction of Road Paving and Stormwater in Bela-Bela X5 - Phase 1 (Ward 3)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Construction of Road Paving and Stormwater in Bela-Bela X5 - Phase 1 (Ward 3) by 30 June 2025.	%	KPI 10	The Designs for the Construction of Road Paving and Stormwater in Bela-Bela X5 - Phase 1 (Ward 3) project were completed in the previous 2023/24 financial year. The project has a multi-year budget.	62% of the work completed as measured according to the PPI (Appendix D) for the Construction of Road Paving and Stormwater in Bela-Bela X5 - Phase 1 (Ward 3)	62% (Construction Stage at 31 - 40%)	62% (Construction Stage at 31 - 40%)	ACHIEVED	The Contractor progress swiftly as opposed to the initial plan.	None	MIG	Construction Quarterly progress report	Technical Services
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Construction of Road Paving and Stormwater in Rapotokwane -Phase 1 (Ward 8)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Construction of Road Paving and Stormwater in Rapotokwane -Phase 1 (Ward 8) by 30 June 2025.	%	KPI 11	The Designs for the Construction of Road Paving and Stormwater in Rapotokwane -Phase 1 (Ward 8) project were completed in the previous 2023/24 financial year. The project has a multi-year budget.	57% of the work completed as measured according to the PPI (Appendix D) for the Construction of Road Paving and Stormwater in Rapotokwane -Phase 1 (Ward 8)	57% (Construction Stage at 31 - 40%)	57% (Construction Stage at 31 - 40%)	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn	Withdrawn
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Refurbishment of roads and stormwater in Limpopo Road and Mabunda Street (Ward 7&5)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Refurbishment of roads and stormwater in	New	KPI 12	The Mabunda and Limpopo Roads are in a bad condition due to poor stormwater drainage. MDRG was allocated to our Municipality amidst the	29% of the work completed as measured according to the PPI (Appendix D) for the Refurbishment of roads and stormwater in Limpopo Road	29% (Tender Advertised)	29% (Tender Advertised)	ACHIEVED	None	None	MDRG	Tender Advertisement	Technical Services

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline Targets 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Limpopo Road and Mabunda Street (Ward 7&5) by 30 June 2025.	New	%	KPI 13	The Construction of Road Paving and Bulk Stormwater in Masakhane - Phase 1 (Ward 9)	5% of the work completed as measured according to the PPIL (Appendix D) for the Construction of Road Paving and Bulk Stormwater in Masakhane (Ward 9) - Phase 1 by 30 June 2025.	5% of the work completed as measured according to the PPIL (Appendix D) for the Construction of Road Paving and Bulk Stormwater in Mabunda Street (Ward 7&5) by 30 June 2025.	5% of the work completed as measured according to the PPIL (Appendix D) for the Construction of Road Paving and Bulk Stormwater in Masakhane (Ward 9) by 30 June 2025.	ACHIEVED	None	None	MIG	Consultant's Appointment Letter	Technical Services
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Construction of Road Paving and Bulk Stormwater in Masakhane - Phase 1 (Ward 9)	New	%	KPI 14	The Designs for the Construction of Road Paving and Bulk Stormwater in Bela-Bela X5 - Phase 2 (Ward 3)	5% of the work completed as measured according to the PPIL (Appendix D) for the Construction of Road Paving and Bulk Stormwater in Bela-Bela X5 - Phase 2 (Ward 3) - Phase 1 by 30 June 2025.	5% of the work completed as measured according to the PPIL (Appendix D) for the Construction of Road Paving and Bulk Stormwater in Bela-Bela X5 - Phase 2 (Ward 3) - Phase 1 by 30 June 2025.	5% of the work completed as measured according to the PPIL (Appendix D) for the Construction of Road Paving and Bulk Stormwater in Bela-Bela X5 - Phase 2 (Ward 3) by 30 June 2025.	ACHIEVED	None	None	MIG	Consultant's Appointment Letter	Technical Services

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department		
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source		
PRIORITY AREA: ELECTRICITY																
Basic Service Delivery and Infrastructure Development	To improve infrastructure services management	Construction of the Bela-Bela 132/11kVA 2 X 20MVA Sub-Station (Ward 2)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Construction of the Bela-Bela 132/11kVA 2 X 20MVA Sub-Station (Ward 2) by 30 June 2025.	%	KPI 15	The Substation project is incomplete from the 2019/20 financial year, and subsequently both contracts of the Consultant and Contractor have been terminated. A new Service Provider has been appointed to complete a Technical Assessment, a new Business Plan to request INEP funding and other activities to ensure full completion of the project.	62% of the work completed as measured according to the PPI (Appendix D) for the Construction of the Bela-Bela 132/11kVA 2 X 20MVA Sub-Station (Ward 2)	62% (Construction Stage at 31 - 40%)	62% (Construction Stage at 31 - 40%)	ACHIEVED	None	None	None	INEP	Construction Quarterly progress report	Technical Services

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline Targets 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
PRIORITY AREA: WASTE MANAGEMENT															
Basic Service Delivery and Infrastructure Development	To promote the welfare of the community	Waste Management and Cleansing	Number of areas with weekly access to solid waste removal by 30 June 2025	#	KPI 16	6x Formal areas with weekly access to waste removal	(Bela-Bela Township, Bela-Bela Town, Jinmah Park, Spa Park, Masakhane and Pienaarrivier.)	6x Formal areas with weekly access to waste removal (Bela-Bela Township, Bela-Bela Town, Jinmah Park, Spa Park, Masakhane and Pienaarrivier.)	6x Formal areas with weekly access to waste removal (Bela-Bela Township, Bela-Bela Town, Jinmah Park, Spa Park, Masakhane and Pienaarrivier.)	ACHIEVED	None	None	Opex	Collection Schedule	Social and Community Services
Basic Service Delivery and Infrastructure Development	To promote the welfare of the community	Waste Management and Cleansing	Number of informal settlements with weekly access to solid waste removal by 30 June 2025	#	KPI 17	3 x Informal Settlements with weekly access to solid waste removal (Jacob Zuma, Tsakane and Koppewaal)	(Jacob Zuma, Tsakane and Koppewaal)	3 x Informal Settlements with weekly access to solid waste removal (Jacob Zuma, Tsakane and Koppewaal)	3 x Informal Settlements with weekly access to solid waste removal (Jacob Zuma, Tsakane and Koppewaal)	ACHIEVED	None	None	Opex	Collection Schedule	Social and Community Services
Basic Service Delivery and Infrastructure Development	Promote the welfare of the community	Waste Management and Cleansing	Number of Landfill Site Permit Audit report conducted by 30 June 2025	#	KPI 18	5x Landfill Site Audit Report	5x Landfill Site Audit Report	5x Landfill Site Audit Report	5x Landfill Site Audit Report	ACHIEVED	None	None	Opex	Audit Reports on Landfill site	Social and Community Services

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline Targets 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS				Evidence Required	Department
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
Basic Service Delivery and Infrastructure Development	Promote the welfare of the community	Construction of the Bela-Bela Municipal landfill site - Phase 1 (ward 2)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Construction of the Bela-Bela Municipal landfill site - Phase 1 (ward 2) by 30 June 2025.	%	KPI 19	Construction work for the Constitution of the Bela-Bela Municipal landfill site - Phase 1 (ward 2) project commenced in the previous financial year, 2023/24 with a projected target of 71% as per the PPI (Appendix D) by financial year end. The project has a multi-year budget.	100% of the work completed as measured according to the PPI (Appendix D) for the Construction of the Bela-Bela Municipal landfill site - Phase 1 (ward 2) project commenced in the previous financial year, 2023/24 with a projected target of 71% as per the PPI (Appendix D) by financial year end. The project has a multi-year budget.	100% (Completion of the Works)	NOT ACHIEVED 90% (Construction Stage at 91 - 99%)	Delay in the approval of the Budget Maintenance by CoGHSTA which affected the procurement of material with long lead time	The Appraisals for Budget Maintenance took place on the 23rd of June 2025. The Contractor to produce the revised programme of works up to practical completion.	MIG	Construction Quarterly progress report and Completion Certificate	Technical Services	
PRIORITY AREA: SPORT, ARTS, CULTURE, RECREATIONAL AND CEMETERY	Promote the welfare of the community	Development of sports facilities in Masakhane (Ward 9)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Development of sports facilities in Masakhane (Ward 9) by 30 September 2024	%	KPI 20	Construction work for the Development of sports facilities in Masakhane (Ward 9) project commenced in the previous financial year, with a projected target of 62% as per the PPI (Appendix D) by financial	100% of the work completed as measured according to the PPI (Appendix D) for the Development of sports facilities in Masakhane (Ward 9) by 30 September 2024	N/A	N/A	N/A	N/A	MIG	N/A	Technical Services	

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department		
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source		
Basic Service Delivery and Infrastructure Development	Promote the welfare of the community	Development of a new Cemetery – Pienarsvlei (Ward 8)	Percentage of the work completed as measured according to the PPI (Appendix D) for the Development of a new Cemetery – Pienarsvlei (Ward 8) by 30 June 2025	Withdrawn	%	KPI 21	There is no Cemetery at Pienarsvlei , and the process to acquire suitable land to develop a new one is underway.	19% of the work completed as measured according to the PPI (Appendix D) for the Construction development of a new Cemetery – Pienarsvlei (Ward 8)	19%	Withdrawn	Withdrawn	Withdrawn	-	Withdrawn	Technical Services	
Municipal Financial Viability and Management	Improve Financial Viability	Expenditure Management	Percentage payment on grant funded capital projects identified for 2024/2025 financial year i.t.o IDP by 30 June 2025	Withdrawn	%	KPI 22	100%	100%	100%	ACHIEVED	None	100%	None	Capex	Report	Budget & Treasury
PRIORITY AREA: INSTITUTIONAL DEVELOPMENT & TRANSFORMATION															Notice of Ordinary Council meetings	Corporate Services
Good Governance and Public Participation	To Improve Administrative and Governance Capacity	Council Administration	Number of Ordinary Council meetings convened by 30 June 2025	#	KPI 23	6x Ordinary Council meetings convened	6x Ordinary Council meetings to be convened	2x Ordinary Council meetings to be convened	1x Special Council held on the 30th of June 2025	ACHIEVED	None	None	None	Open	Notice of Ordinary Council meetings	Corporate Services

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measurement (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30 th June 2025	Reason for variation if any	Corrective actions	Budget Source	
Municipal Transformation and Institutional Development	To Improve Administrative and Governance Capacity	Council Administration	Number of Section 79 Committee meetings convened by 30 June 2025	#	KPI 24	44x Section 79 Committee meetings convened	44x Section 79 Committee meetings to be convened	12x Section 79 Committee meetings to be convened	12x Section 79 Committee meetings to be convened	ACHIEVED	None	None	Open	Notice of Section 79 committee meetings	Corporate Service

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline Targets 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
Municipal Transformation and Institutional Development	To Improve, Attract, Develop and Retain Human Capital	Human Resources	Number of Employment Equity Report compiled and submitted to Department of Labour by 31 January 2025	#	KPI 25	1x Employment Equity Report			N/A	N/A	N/A	N/A	Opex	N/A	Corporate Service
Municipal Transformation and Institutional Development	To Improve, Attract, Develop and Retain Human Capital	Human Resources & Development (Training)	Number of WSP reviewed and submitted to LGSETA by 30 April 2025	#	KPI 26	1x 2023/2024 WSP reviewed and submitted			1x 2024/2025 WSP to be reviewed and submitted	ACHIEVED	None	None	Opex	2024/2025 WSP Acknowledgement letter from LGSETA	Corporate Service
Municipal Transformation and Institutional Development	To Improve Administrative and Governance Capacity	Council Administration	Number of PAIA Annual Reports submitted to the Information Regulator	#	KPI 27	-			1x PAIA Annual Report to be submitted to the Information Regulator	ACHIEVED	None	None	Opex	PAIA Annual Report and Acknowledgement letter from Information Regulator	Corporate Service

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department		
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source		
PRIORITY AREA: GOOD GOVERNANCE AND PUBLIC PARTICIPATION																
Good Governance and Public Participation	To Plan for the Future	Integrated Development Planning	Number of IDP/Budget/PM Process Plan approved by Council by 31 August 2024	#	KPI 28	2024/2025 IDP/Budget/PM Process plan Approved by Council	1x 2025/2026 IDP/Budget/PM process plan to be approved by Council	N/A	N/A	N/A	N/A	N/A	OPEX	N/A	Office of the Municipal Manager	
Good Governance and Public Participation	To Plan for the Future	Integrated Development Planning	Number of IDP Representative Forums held by 30 June 2025	#	KPI 29	4x IDP Representative Forums held	4x IDP Representative Forums to be held	1x IDP Representative Forum to be held	ACHIEVED	None	1x IDP Representative Forum held on 22 May 2025	None	None	OPEX	Signed attendance register, agenda, presentation & minutes	Office of the Municipal Manager
Good Governance and Public Participation	To Plan for the Future	Integrated Development Planning	Number of 2025/2026 IDP reviewed and approved by Council by 31 May 2025	#	KPI 30	1x 2024/2025 IDP reviewed and approved	1x 2025/2026 IDP to be reviewed and approved	1x 2025/2026 IDP reviewed and approved	ACHIEVED	None	1x 2025/2026 IDP reviewed and approved on 29 May 2025	None	None	OPEX	Council approved IDP and the Council Resolution	Office of the Municipal Manager
PRIORITY AREA: PERFORMANCE MANAGEMENT SYSTEM																
Good Governance and Public Participation	Clean Governance	Performance Management	Number of SDBIP approved by the Mayor within 28 days after the approval of the budget by 30 June 2025	#	KPI 31	1x Approved 2024/2025 SDBIP Approved	1x 2025/2026 SDBIP to be Approved within 28 days after budget approval	1x 2025/2026 Approved SDBIP within 28 days after budget approval	ACHIEVED	None	1x 2025/2026 Approved SDBIP within 28 days after budget approval	Approved SDBIP within 28 days after budget approval	None	OPEX	2025/2026 Approved SDBIP and Letter of Acknowledgement from Mayor's office	Office of the Municipal Manager
Good Governance and Public Participation	Clean Governance	Corporate Governance	Number of Annual reports compiled and tabled to Council for	#	KPI 32	2022/2023 Annual Report compiled and approved by council	1x 2023/2024 Annual Report to be compiled and approved by Council	N/A	N/A	N/A	N/A	N/A	OPEX	N/A	Office of the Municipal Manager	

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
Good Governance and Public Participation	Clean Governance	Corporate Governance	Number of Oversight reports compiled and tabled to Council for approval by 31 March 2025	#	KPI 33	2022/2023 Oversight Report compiled and approved by council	1x 2023/2024 Oversight Report to be compiled and approved by Council	N/A	N/A	N/A	N/A	N/A	Opex	N/A	Office of the Municipal Manager
Good Governance and Public Participation	Clean Governance	Performance Management System	Number of MFMA Section 52d reports compiled and submitted to Council for approval by 30 June 2025	#	KPI 34	4x Quarterly performance reports compiled and approved by council	4x Quarterly performance reports to be compiled and submitted to Council for approval	1x Quarterly performance report to be compiled and submitted to Council for approval	ACHIEVED	None	None	1x Quarterly performance report to be compiled and submitted to Council for approval	Opex	1x sets of Approved Quarterly performance reports and council resolutions	Office of the Municipal Manager
Good Governance and Public Participation	Clean Governance	Corporate Governance	Number of MFMA Section 72 Mid-Year report compiled and submitted to Mayor for approval by 25 January 2025 and Council for noting by 31 January 2025	#	KPI 35	1x 2023/2024 Section 72 MFMA Report compiled and submitted to Mayor for approval and Council for noting	1x 2024/2025 Section 72 MFMA Report to be compiled, submitted, and approved by the Mayor and noted by Council	N/A	N/A	N/A	N/A	N/A	Opex	N/A	Office of the Municipal Manager
Good Governance and Public Participation	Clean Governance	Performance Management System	Number of Performance Agreements signed by 30 July 2024	#	KPI 36	6x Signed Performance Agreements signed	6x Performance Agreements to be signed	N/A	N/A	N/A	N/A	N/A	Opex	N/A	Office of the Municipal Manager
PRIORITY AREA: COMMUNICATION															
Good Governance	To improve administrative and	Corporate Governance	Number of Ward Committees	#	KPI 37	4x Ward Committees reports	4 x Ward Committees report to be	1x Ward Committees report to be	ACHIEVED	None	None	1x Ward Committees report to be	Opex	1x Ward committee Reports	Office of the Municipal Manager

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline Targets 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
and Public Participation	governance capacity		reports submitted to the Office of the Speaker by 30 June 2025					submitted to the Office of the Speaker				1x Ward Committees report to be submitted to the Office of the Speaker			
PRIORITY AREA: RISK AND INTERNAL AUDITOR															
Good Governance and Public Participation	To improve administrative and governance capacity	Corporate Governance	Number of Performance Audit and Committee Charter reviewed and approved by Council by 30 September 2024	#	KPI 38	1x Audit and Performance Committee Charter Reviewed and approved by council			N/A	N/A	N/A	N/A	N/A	N/A	Office of the Municipal Manager
Good Governance and Public Participation	To improve administrative and governance capacity	Corporate Governance	Number of Internal Audit Charter reviewed and approved by PAC by 30 September 2024	#	KPI 39	1x Internal Audit Charter Reviewed		1x Internal Audit Charter to be reviewed and approved by PAC	N/A	N/A	N/A	N/A	N/A	N/A	Office of the Municipal Manager
Good Governance and Public Participation	To improve administrative and governance capacity	Corporate Governance	Number of PAC Approved Internal Audit strategic 3 year rolling plan by 30 September 2024	#	KPI 40	1x Approved Internal Audit: strategic 3 year rolling plan to be approved by PAC			N/A	N/A	N/A	N/A	N/A	N/A	Office of the Municipal Manager
Good Governance and Public Participation	To improve administrative and governance capacity	Corporate Governance	Number of Performance and Audit Committee meetings held by 30 June 2025	#	KPI 41	6x Performance and Audit Committee meetings held			2x Performance and Audit Committee meetings to be held	ACHIEVED	None	None	None	Signed Attendance and minutes	Office of the Municipal Manager
Withdrawn Good Governance	To improve administrative and governance capacity	Corporate Governance	Number of Audit Committee,	#	KPI 42	4x Performance and Audit			1x Performance and Audit	ACHIEVED	None	None	None	1x Approved Performance and Audit	Office of the Municipal Manager

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS				Evidence Required	Department
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
and Public Participation	governance capacity		Reports tabled to Council for approval by 30 June 2025			Committee Reports	Committee Reports to be tabled to Council for approval.			Committee Report to be tabled to Council for approval.	1x Performance and Audit Committee Report tabled to Council for approval.			Committee Reports with Council Resolution	
Good Governance and Public Participation	To improve administrative and governance capacity	Corporate Governance	Number of Strategic Risk Management Registers Reviewed by 30 June 2025	#	KPI 43	1x 2024/2025 Strategic Risk Register reviewed	1x 2025/2026 Strategic Risk Register to be reviewed			N/A	N/A			Reviewed Strategic Register, Signed Attendance Registers	Office of the Municipal Manager
Good Governance and Public Participation	To improve administrative and governance capacity	Corporate Governance	Number of Risk Management meetings held by 30 June 2025	#	KPI 44	4x Risk Management meetings held	4x Risk Management Meetings to be held			1x Risk Management Meeting held	1x Risk Management to be held	ACHIEVED	None	Opex	2025/2026 Review Strategic Register, Signed Attendance Registers
Good Governance and Public Participation	To improve administrative and governance capacity	Council Administration	Number of MPAC meetings held by 30 June 2025	#	KPI 45	4x MPAC meetings held	4x MPAC meetings to be held			1x MPAC meeting held	1x MPAC meeting to be held	ACHIEVED	None	Opex	Signed Attendance Registers and minutes
PRIORITY AREA: LOCAL ECONOMIC DEVELOPMENT															
Local Economic Development	Promote and Encourage Sustainable Economic Environment	Stakeholder Management Participation	Number of LED Forums convened by 30 June 2025	#	KPI 46	4x LED Forums convened	4x LED Forums convened			1x LED Forum convened	1x LED Forum convened on 03 June 2025	ACHIEVED	None	Opex	Invitations and Agenda
Local Economic Development	Promote and Encourage Sustainable Economic Environment	Job Creation	Number of jobs created through Municipality's LED initiatives including capital projects (EPWP, CWP) by 30 June 2025	#	KPI 47	120	240x jobs created through Municipality's LED initiatives including capital projects (EPWP, CWP)			60x jobs created through Municipality's LED initiatives including capital projects (EPWP, CWP)	60x jobs created through Municipality's LED initiatives including capital projects (EPWP, CWP)	ACHIEVED	None	Opex	Planning & Economic Development

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
Local Economic Development	Promote and Encourage Sustainable Economic Environment	Concept Design of Informal Trading stalls	Number of Informal Trading Stalls Concept Design Report Developed by 30 June 2025	#	KPI 48	0	1x Informal Trading Stalls Concept Design Report to be Developed	1x Informal Trading Stalls Concept Design Report developed.	1x informal trading stalls Concept designs Report developed	ACHIEVED	None	None	Opx	Informal trading stalls Concept designs Report	Planning & Economic Development
Local Economic Development	Promote and Encourage Sustainable Economic Environment	Stakeholder Management and Participation	Number of Informal Trading forum meetings convened by 30 June 2025	#	KPI 49	0	3x Informal Trading forum meetings to be convened	1x Informal Trading forum meeting convened	1x Informal Trading forum meeting convened on 16 & 22 May 2025	ACHIEVED	None	None	Opx	Invitations and Agenda	Planning & Economic Development
Local Economic Development	Promote and Encourage Sustainable Economic Environment	Investment Profiling/ Investment Book	Number of Investment book developed by 30 June 2025	#	KPI 50	0	1x Investment Book to be developed	Final Investment Book	1x Final Investment Book	ACHIEVED	None	None	Opx	Final Investment Book	Planning & Economic Development
Local Economic Development	Promote and Encourage Sustainable Economic Environment	SME Training and Development	Number of SME Training conducted by 30 June 2025	#	KPI 51	0	4x SME Training to be Conducted	1x SME Training Conducted	2x SME Training Conducted on 22 May 2025 & 10 June 2025	ACHIEVED	None	None	Opx	Attendance register	Planning & Economic Development
Local Economic Development	Promote and Encourage Sustainable Economic Environment	Outdoor Advertisement	Number Of Outdoor Advertisements tender to be advertised by 30 June 2025	#	KPI 52	0	1x Outdoor Advertisement tender at council	1x Outdoor Advertisement tender to be advertised	1x Outdoor Advertisement tender	ACHIEVED	None	None	Opx	Outdoor Advertisement tender	Planning & Economic Development

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source	
Local Economic Development	Promote and Encourage Sustainable Economic Environment	Partnership and Promotional funding in Support of Tourism Initiatives	Number of Tourism MOA signed by 30 June 2025	#	KPI 53	0	1x Tourism MOA Signed			Appointment letter	NOT ACHIEVED	Procurement delays	fast tracking of procurement processes	Appointement Letter	Planning & Economic Development
Local Economic Development	Promote and Encourage Sustainable Economic Environment	Partnership and Promotional funding in Support of Tourism Initiatives	Number of Tourism Program Implementation Report by 30 June 2025	#	KPI 54	0	1x Tourism Program Implementation report			Withdrawn	Withdrawn	Withdrawn	-	Withdrawn	Planning & Economic Development
Local Economic Development	Promote and Encourage Sustainable Economic Environment	Feasibility Study	Number of feasibility study developed by 30 June 2025	#	KPI 55	0	1x Feasibility Study to be developed			Final Feasibility study Report	ACHIEVED	None	None	Opex	Final Feasibility Study report
PRIORITY AREA: SPATIAL RATIONAL															
Spatial Planning and Rationale	Liveable and Integrated Communities	Formalization of Tsakani Informal Settlements	Number of reports on technical/ feasibility studies for the Formalization of Tsakani Informal Settlements completed by 30 June 2025	#	KPI 56	0	1x Report of Technical / Feasibility studies for the Formalization of Tsakani Informal Settlements completed			Technical / feasibility studies report	ACHIEVED	None	None	Opex	Technical / feasibility studies report
Spatial Planning and Rationale	Liveable and Integrated Communities	Release of Strategic Land Parcels for investment purpose	Number of Strategic Land Release Report for 10 properties by 30 June 2025	#	KPI 57	0	1x Strategic Land Release Report for 10 properties			Withdrawn	Withdrawn	Withdrawn	-	Withdrawn	Planning & Economic Development

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department		
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source		
Spatial Planning and Rationale	Liveable and Integrated Communities	SDF and Housing Sector Plan Review	Number of SDF and Housing Sector plans reviewed by 30 June 2025	#	KPI 58	2018 SDF	1x SDF and Housing Sector plans approved			Final SDF and Housing Sector plans	ACHIEVED	None	None	Opex	Final SDF and Housing Sector plans	Planning & Economic Development
Spatial Planning and Rationale	Liveable and Integrated Communities	Township Ratification Project	Number of township ratified project report completed by 30 June 2025	#	KPI 59	0	1x Township ratified project report to be completed			Final township ratified project report	ACHIEVED	None	None	Opex	Final township ratified project report	Planning & Economic Development
Spatial Planning and Rationale	Liveable and Integrated Communities	Land for Cemetery (Pienaarsteenberg)	Number of feasibility study for Pienaarsteenberg cemetery completed by 30 June 2025	Withdrawn	#	KPI 60	0	1x Feasibility study for Pienaarsteenberg cemetery to be completed		Withdrawn	Withdrawn	Withdrawn	Withdrawn	-	Withdrawn	Planning & Economic Development
Spatial Planning and Rationale	Liveable and Integrated Communities	Commercial Park Development	Number of Engineering Services Designs Report for Commercial Park Development Completed by 30 June 2025	Withdrawn	#	KPI 61	Township Approval	1x Engineering Services Designs Report for Commercial Park Development Completed		Withdrawn	Withdrawn	Withdrawn	Withdrawn	-	Withdrawn	Planning & Economic Development
PRIORITY AREA: FINANCIAL VIABILITY															Budget & Treasury	
Municipal Financial Viability and Management	To improve financial viability	Budget and Reporting	Number of Annual Financial Statements compiled and submitted to the Auditor General by 31 August 2024	#	KPI 62	1x 2022/2023 AFS compiled and submitted to the Auditor General	1x 2023/2024 AFS to be compiled and submitted to the Auditor General	N/A	N/A	N/A	N/A	N/A	Opex	N/A	Budget & Treasury	

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline Targets 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS				Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source		
Municipal Financial Viability and Management	To improve financial viability	Budget and Reporting	Number of AG Action Plan for 2023/24 developed and submitted to Council by 31 January 2025	#	KPI 63	1x 2022/2023 Action Plan to be developed and submitted to Council	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Opx	N/A	Budget & Treasury
	Good Governance and Public Participation	Budget and Reporting	Obtain Unqualified Audit Report for 2023/2024 by 30 November 2024	#	KPI 64	Obtained Qualified Audit Report for 2022/2023	Obtain Unqualified Audit Report for 2023/2024	N/A	N/A	N/A	N/A	N/A	N/A	Opx	N/A	Budget & Treasury
Municipal Financial Viability and Management	To improve administrative and governance capacity	Budget and Reporting	Percentage of AG queries resolved as per the Action Plan by 30 June 2025	%	KPI 65	72% of AG findings resolved for 2022/2023	90% of AG queries to be resolved for 2023/2024	N/A	N/A	NOT ACHIEVED	90% of AG queries to be resolved	None	The remaining 5% will be resolved through 2025 AFS preparation	Opx	Progress Report on the implementation of the Action Plan for 2023/2024	Budget & Treasury
	To improve financial viability	Budget and Reporting	Number of 2025/2026 Annual Budget approved by Council by the 31st of May 2025	#	KPI 66	1x 2024/2025 Annual Budget approved.	1x 2025/2026 Draft and Final Annual Budget to be approved by Council	N/A	N/A	ACHIEVED	1x 2025/2026 Final Annual Budget approved by Council	None	None	Opx	Council Approved Draft and Final 2025/2026 Annual Budget with Council Resolutions	Budget & Treasury
Municipal Financial Viability and Management	Improve Financial Viability	Budget and Reporting	Number of MFMA Section 71 Reports submitted to the Mayor, Provincial and National Treasury by no later than 10 days after the end of each month	#	KPI 67	12x Monthly MFMA Section 71 Reports for 2024/25 FY to be submitted to the Mayor, Provincial and National Treasury by no later than 10 days after the end of each month	12x Monthly MFMA Section 71 Reports for 2023/2024 FY to be submitted to the Mayor, Provincial and National Treasury by no later than 10 days after the end of each month	N/A	N/A	ACHIEVED	12x Monthly MFMA Section 71 Reports for 2024/25 FY to be submitted to the Mayor, Provincial and National Treasury by no later than 10 days after the end of each month	None	None	Opx	Section 71 Reports, Council Resolutions, and proof of Submission to the Provincial and National Treasury	Budget & Treasury

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS			Evidence Required	Department		
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source		
Municipal Financial Viability and Management	Improve Financial Viability	Expenditure Management	Cash/cost coverage ratio of 1 - 3 months by 30 June 2025	#	KPI 68	2 months norm	1 month norm	1 month norm	1 month norm	ACHIEVED	None	None	None	Opex	Monthly Report and Bank Statements	Budget & Treasury
Municipal Financial Viability and Management	To improve financial viability	Assets Management	Number of quarterly asset verification reports conducted - movables (sampling) compiled by 30 June 2025	#	KPI 69	1x quarterly assets verification for 2023/2024 FY to be conducted	1x quarterly assets verification for 2024/2025 FY to be conducted	1x quarterly assets verification for 2024/2025 FY to be conducted	1x quarterly assets verification for 2024/2025 FY to be conducted	ACHIEVED	None	None	None	Opex	1x Set of Quarterly asset verification reports	Budget & Treasury
Municipal Financial Viability and Management	To improve financial viability	Revenue Management	Percentage of Registered Indigents with access to Free Basic Services by 30 June 2025	%	KPI 70	100%	100%	100%	100%	ACHIEVED	None	100%	100%	Opex	Billing Report and indigent register	Budget & Treasury
Municipal Financial Viability and Management	Improve Financial Viability	Revenue Management	Percentage Maintenance of 90% debtors' collection rate (Consumer cash collected / Consumer billing) by 30 June 2025	%	KPI 71	85%	90%	90%	90%	NOT ACHIEVED	80%	80%	Implementation of system cut offs (Smart meters)	Opex	Monthly Report	Budget & Treasury

Key Performance Area	Strategic Objectives	Project/ Programme	Key Performance Indicator (KPI)	Revised Key Performance Indicator (KPI)	Unit of measure (UoM)	KPI Code	Baseline 2023/2024	Annual Targets 2024/2025	Revised Annual Targets 2024/2025	2024/2025 QUARTERLY PERFORMANCE TARGETS				Evidence Required	Department	
										4th Quarter Targets	Actual Performance by 30th June 2025	Reason for variation if any	Corrective actions	Budget Source		
Municipal Financial Viability and Management	Improve Financial Viability	Supply Chain Management	#	KPI72	0	4x SCM reports Compiled and tabled to council for approval		1	1	ACHIEVED	None	None	None	Opex	4x SCM reports and Council resolutions	Budget and Treasury
Municipal Financial Viability and Management	Financial Stability	Budget and Reporting	#	KPI73	16x Budget related policies reviewed and approved by 30 June 2025	17x Budget related policies reviewed and approved		17x Budget related policies to be reviewed and approved	17x Budget related policies reviewed and approved	ACHIEVED	None	None	None	Opex	16x Budget related policies to be reviewed and approved	Budget & Treasury

APPENDIX C: CAPITAL BUDGET ALLOCATIONS FOR THE FINANCIAL YEAR 2024/2025

MUNICIPAL INFRASTRUCTURE GRANT (MIG)						
ITEM NO.	Project	WARD NO.	2024/2025			
Focus Area: Roads and Storm Water			Original Budget	Revised Budget	Second Revised budget	Third Revised budget
1.	Construction of Road Paving and Bulk stormwater in Bela-Bela X8 - Phase 4 (Ward 4)	Ward 4	R 3 415 794,00	R901 141.78	R1 151 141.78	R 1 054 907.71
2.	Construction of Road Paving and Stormwater in Bela-Bela X5 - Phase 1 (Ward 3)	Ward 3	R 4 777 685,00	R4 969 879.45	R9 539 070.90	R 12 234 196.04
3.	Construction of Road Paving and Stormwater in Rapotokwane -Phase 1 (Ward 8)	Ward 8	R 2 586 192	R2 393 997.00	R 0.00	-
4.	Construction of Road Paving and Bulk stormwater in Masakhane - Phase 1 (Ward 9)	Ward 9	-	-	R50 000.00	-
5.	Construction of Road Paving and Stormwater in Bela-Bela X5 - Phase 2 (Ward 3)	Ward 3	-	-	R50 000.00	-
Focus Area: Solid Waste Management						
6.	Construction of the Bela-Bela Municipal landfill site - Phase 1 (ward 2)	Ward 2	R 14 319 140,00	R 17 210 803.58	R20 291 612.13	R 17 792 721.06
Focus Area: Cemeteries						
7.	Development of a New Cemetery – Pienaarsrevier (Ward 8)	Ward 8	R 500 000,00	R0.00	-	-
Focus Area: Sports and Recreational Facilities						
8.	Development of sports facilities in Masakhane (Ward 9)	Ward 9	R 2 551 589,00	R 2 551 578.18	-	-
TOTAL MIG BUDGETS			R 29,632,000.00	R 29,632,000.00	R37 509 000.00	R37 509 000.00

MDRG			
ITEM NO.	PROJECT DESCRIPTION	WARD NO.	2024/2025
Focus Area: Roads and Stormwater		Original Budget	Revised Budget
1.	Refurbishment of roads and stormwater in Limpopo Road and Mabunda Street (Ward 7&5)	Ward 2	R 11 560 000
TOTAL MDRG BUDGETS		R 11 560 000	

WATER SERVICE INFRASTRUCTURE GRANT (WSIG)						
ITEM NO.	PROJECT DESCRIPTION	WARD NO.	2024/2025			
Focus Area: Water and Sanitation		Original Budget	Revised Budget	Second Revised budget	Third Revised budget	
1.	Upgrading of the Leseding Sewer Pump Station (Ward 6)	Ward 6	R 8 992 582,00	R 11 215 031.08		-
2.	Upgrading of the Sewer Rising Main from the Leseding Pump Station to the WWTW (Ward 2 & 6)	Ward 2 & 6	R 14 926 629,00	R 14 926 628.82		-
3.	Upgrading of the Settlers Sewer Pump Station (Ward 2)	Ward 2	R 10 000 000,00	R 10 000 000.00	R14 000 000.00	R 19 346 445.27
4.	Upgrading of the Bela-Bela Water Treatment Works (Ward 1)	Ward 1	R 3 000 000,00	-		-
5.	the water supply source and the construction of the water reticulation network in Tsakane (Ward 7)	Ward 7	R 2 500 000,00	R 1 500 000.00	R9 147 000.00	R 7 127 976.49
6.	Construction of Water Booster Pump Station and Upgrading of a Steel Elevated tank in Ext 8 (Ward 4)	Ward 4	R 5 580 789,00	R3 858 340.10	R10 358 340.10	R 8 404 502.71
7.	Upgrading of the Industrial outfall sewer line (Ward 2)	Ward 2	-	R 2 500 000.00	R10 500 000.00	R 8 435 498.37
8.	Replacement of Bulk Raw Water AC Pipeline from Lapa to Bela-Bela Water Treatment Works (Ward 1 & 9)	Ward 1&9	-	R 1 000 000.00	R4 000 000.00	R 4 690 917.26
TOTAL WSIG BUDGETS		R 45,000, 000,00	R 45,000, 000,00	R74 147 000.00	R74 147 000.00	

WATER SERVICE INFRASTRUCTURE GRANT (WSIG)					
ITEM NO.	PROJECT DESCRIPTION	WARD NO.	2024/2025		
Focus Area: Water and Sanitation			Original Budget	Revised Budget	Second Revised budget
1.	Upgrading of the Leseding Sewer Pump Station (Ward 6)	Ward 6	R 8 992 582,00	R 11 215 031.08	
2.	Upgrading of the Sewer Rising Main from the Leseding Pump Station to the WWTW (Ward 2 & 6)	Ward 2 & 6	R 14 926 629,00	R 14 926 628.82	
3.	Upgrading of the Settlers Sewer Pump Station (Ward 2)	Ward 2	R 10 000 000,00	R 10 000 000.00	R14 000 000.00
4.	Upgrading of the Bela-Bela Water Treatment Works (Ward 1)	Ward 1	R 3 000 000,00	-	
5.	the water supply source and the construction of the water reticulation network in Tsakane (Ward 7)	Ward 7	R 2 500 000,00	R 1 500 000.00	R9 147 000.00
6.	Construction of Water Booster Pump Station and Upgrading of a Steel Elevated tank in Ext 8 (Ward 4)	Ward 4	R 5 580 789,00	R3 858 340.10	R10 358 340.10
7.	Upgrading of the Industrial outfall sewer line (Ward 2)	Ward 2	-	R 2 500 000.00	R10 500 000.00
8.	Replacement of Bulk Raw Water AC Pipeline from Lapa to Bela-Bela Water Treatment Works (Ward 1 & 9)	Ward 1&9	-	R 1 000 000.00	R4 000 000.00
TOTAL WSIG BUDGETS			R 45,000, 000,00	R 45,000, 000,00	R74 147 000.00

INEP					
ITEM NO.	PROJECT DESCRIPTION	WARD NO.	2024/2025		
Focus Area: Electrification			Original Budget	Revised Budget	
1.	Construction of the Bela-Bela 132/11kVA 2 X 20MVA Sub-Station (Ward 2)	Ward 2	R 20 315 000		
TOTAL OWN SOURCE BUDGETS			R20 315 000		

APPENDIX D: PROJECT PERFORMANCE IMPLEMENTATION INDICATOR (PPII)

Item No.	Performance Description	% Completed
1	Appointment of Consulting Engineers	5%
2	Scoping Report completed and approved	10%
3	Preliminary Designs completed and approved	14%
4	Detailed Design Report and Drawings approved	19%
5	Draft Tender Document (Bid Specifications) approved	24%
6	Tender Advertised	29%
7	Tender Evaluation completed	33%
8	Tender Adjudication completed	38%
9	Appointment of Contractor	43%
Construction Stage (Completed as per scope of works and monthly reports)		
10	1-10% complete	48%
11	11-20% complete	52%
12	21-30% complete	57%
13	31-40% complete	62%
14	41-50% complete	67%
15	51-60% complete	71%
16	61-70% complete	76%
17	71-80% complete	81%
18	81-90% complete	86%
19	91-99% complete	90%
20	Practical Completion of the Works (Snag List)	95%
21	Completion of the Works	100%
22	Defects Liability Period (Retention) Stage	
23	Final Completion	